



## Wolverine Pipe Line Co. Detroit Metro Access Project

### Restoration Update – Week of August 28, 2017

Below is a chart showing the progress of the Wolverine crews working to restore private property along the Detroit Metro Access route. The chart will be updated weekly on this website.

Location	Freedom Township	Lodi Township	Pittsfield Township	Ypsilanti Township	Van Buren Township	Belleville	Romulus
<b>Percentage of Restoration Completed</b>	100%	72%	61%	34%	45%	29%	50%
<b>Total Tracts to be Completed</b>	0	15	39	45	83	5	18
<b>Currently Scheduled Properties by Tract Number</b>				283, 285, 288, 326, 328, 330, 333, 340, 343	383, 384, 385, 396, 397, 398		
<b>Additional Notes</b>	All tracts completed.	Landscaping crews are scheduling work.	Landscaping crew completing corrective work on properties.	Landscaping crews are beginning work.	Landscaping crew beginning corrective work.	Landscaping and fence crews are scheduling work.	Fence crews are scheduling work.

Wolverine apologizes for any delay and inconvenience we may have caused you. We have hired additional restoration crews to accelerate our progress, and we hope to have the restoration work done as soon as possible, weather permitting. If you have questions regarding restoration, please contact Ashlee Rudnick by calling 517-610-9674 or by emailing [arudnick@michianalandservices.com](mailto:arudnick@michianalandservices.com).

